

Arkansas State Plant Board  
P.O. Box 1069  
Little Rock, AR 72203-1069  
Phone (501) 225-1598 – Fax: (501) 312-7050  
Email to: [request.exclusion@aspb.ar.gov](mailto:request.exclusion@aspb.ar.gov)

**Request for Exclusion of Certain Minimum Requirements for Structural Pest Work**

Check only those items for which an “exclusion of responsibility for compliance” is claimed.

- 1. 14"x16" or larger, access openings to all crawl space areas under the building will not be provided (existing damage that is not to be replaced will not be disclosed as required on the contract and diagram - shelter tubes will not be brushed down from the understructure).
- 2. Wood debris and form boards shall not be removed as required from underneath and around building.
- 3. Proper clearance – 12" below floor joists, 5" under sub-sills, and scuttle holes 14" high 16" wide – will not be provided underneath the building (existing damage that is not to be replaced will not be disclosed as required on the contract and diagram - shelter tubes will not be brushed down from the understructure).
- 4. Stiff-legs and other wood supports underneath the building will not have concrete or metal-capped bases extending at least 3" above the ground.
- 5. Wood on concrete floors such as posts, door frames, or stair carriages that have been attacked by termites or are set down into concrete shall not be cut off and placed on a concrete or metal base extending at least 1" above the floor level.
- 6. Wood steps shall not be serviced as per label directions.
- 7. The outside grade will not be lowered to provide 3" of clearance below outside siding or top of foundation.
- 8. Skirting and lattice will not be suspended or placed on cemented brick or solid concrete extending at least 3" above the outside grade.
- 9. Wood supports for stucco will not be 6" above the outside ground level or 4" above level of ground under an adjacent slab, stucco extending below grade will not be treated by applying chemical in trenches dug below and under edge of stucco.
- 10. Inside foundation wall, piers, pipes, and other masonry structures under the building will not be treated as per label directions.
- 11. Steps, porches, ground slabs, and similar structures will not be treated as per label directions.
- 12. Voids in masonry construction (such as brick or stone veneer, etc.) will not be treated as per label directions.
- 13. Outside foundation perimeter will not be treated as per label directions.

\_\_\_\_\_  
Property Owner Name

\_\_\_\_\_  
Pest Control Company - (PCO)

\_\_\_\_\_  
Property Address

\_\_\_\_\_  
PCO Address

\_\_\_\_\_  
Mailing Address

\_\_\_\_\_  
PCO Phone #

\_\_\_\_\_  
Phone #

\_\_\_\_\_  
PCO Cell #

\_\_\_\_\_  
Cell #

\_\_\_\_\_  
PCO Email Address

\_\_\_\_\_  
Email address

\_\_\_\_\_  
Licensed Operator